Attachment A

University of Central Florida 2024-2025 Fixed Capital Outlay Budget Update As of January 31, 2025

				As of January 31, 2025									
		FCO Project Budget (Estimated	New Projects and Cost	Revised Project	Funding Se	ource(s)			Remaining	FCO Budget Estimated Expense	Actuals		
tegory Project Title/Name	Description	Project Cost)	Revisions	Cost	Source	Amount	Expenditures	Encumbrances	Balance		7/1/24-1/31/25	(Over) / Unde	r Comments
ducation & General (E&G) Operating P	rojects ¹	\$1,000,000	\$0	\$1,000,000	E&G Operating Funds CF	\$1,000,000 \$19,355,499	\$0	\$0	\$1,000,000	\$58,333	\$0	\$58,333	
carryforward (CF) - Small Projects ²		\$18,975,520	\$439,999	\$19,415,519	DSO - Foundation E&G Operating Total:	59,000 <u>1,020</u> \$19,415,519	\$8,753,439	\$2,134,695	\$8,527,385	\$5,452,181	\$4,911,384	\$540,797	Remaining balance consists of deferred maintenance project in progress funded from \$14.9M.
Carryforward (CF) - Large Projects ³													
Research 1 Microgrid and Linear Generators	Research-related project to install linear generators, microgrid, and photovoltaics at the Research 1 building	\$4,700,000	\$0	\$4,700,000	CF Total:	\$4,700,000 \$4,700,000	\$542,563	\$1,198,550	\$2,958,887	\$2,545,922	\$207,001	\$2,338,921	Project placed on hold due to change in Duke Energy commitment.
Communication and Media Building Curtainwall and Roof Replacement	Curtainwall replacement, roof recoat, building envelope repairs	\$4,551,800	\$0	\$4,551,800	CF PECO Total:	\$4,513,000 38,800 \$4,551,800	- \$3,142,415	\$1,083,128	\$326,258	\$998,863	\$302,951	\$695,912	Curtainwall project is complete and awaiting financial reconciliation. Roof portion of project completed design. Proje is now in construction phase.
Chemistry Building Renovation / Remodel	Complete renovation / remodel of the Chemistry Building. The project has multiple phases to allow portions of the building to remain open during construction and avoid the need for swing space	\$41,112,351	\$0	\$41,112,351	PECO General Revenue (SFRF) Parking Auxiliary CF Total:	\$16,112,351 10,000,000 10,000,000 5,000,000 \$41,112,351	\$9,986,395 -	\$24,396,692	\$6,729,264	\$6,168,080	\$7,172,212	(\$1,004,132)	Construction has reached 43% completion as of February 2025. Air handling units (AHUs) have arrived on-site, with conditioned air expected to begin circulating in April 2025. Bot new stainwells are scheduled for completion by May 2025. Owner move-in is planned for November 2025, with substantia completion on scheduled for December 2025. The building is set to open in Spring 2026.
Biological Sciences Building Renovation	Complete renovation of the Biological Sciences building systems and finishes	\$31,630,000	\$0	\$31,630,000	General Revenue (SFRF) CF Total:	\$21,630,000 10,000,000 \$31,630,000	\$8,777,401	\$20,660,243	\$2,192,356	\$5,500,000	\$6,454,161	(\$954,161)	Construction is 41% complete. Renovations on the 4th floor a in progress, with move-in set to begin in April. The 2nd floor move-out is scheduled for May. Exterior brick replacement is underway. The project remains on track for substantial completion by March 2026.
FBC Mortgage Stadium Fire Alarm	FBC Mortgage Stadium fire alarm system replacement	\$1,992,774	\$0	\$1,992,774	CF Total:	\$1,992,774 \$1,992,774	\$57,459	\$1,731,076	\$204,239	\$166,065	\$57,459	\$108,606	Project is on schedule to be completed by June 2025.
FBC Mortgage Stadium Structural Steel Coating Maintenance	FBC Mortgage Stadium structural steel coating maintenance	\$3,750,000	\$0	\$3,750,000	CF Total:	\$3,750,000 \$3,750,000	- \$1,792,609	\$1,769,120	\$188,271	\$919,528	\$806,069	\$113,459	Project is on schedule to be completed by June 2025.
UCF at Daytona State College	Interior upgrades and deferred maintenance to support the Institute for Risk Management and Insurance Education	\$8,283,497	\$0	\$8,283,497	CF	\$8,283,497 \$8,283,497	\$6,876,877	\$502,220	\$904,400	\$2,894,759	\$3,555,824	(\$661,065)	Project still on track to be fully completed by June 2025.
Library MDF Switch Room - HVAC Renovation	Library MDF Switch Room - HVAC Renovation	\$1,550,000	\$1,200,000	\$2,750,000	CF 	\$2,750,000 \$2,750,000	- \$74,906	\$59,405	\$2,615,689	\$128,713	\$74,906	\$53,807	Increase due to project scope adjustment. Expenditures will b delayed until Library 4th floor renovation is complete. Estimat construction to start in August/September 2025.
Northeast Sector Promenade	Northeast Sector Promenade	\$2,800,000	\$800,000	\$3,600,000	CF Utilities Auxiliary Total:	\$3,102,000 498,000 \$3,600,000	\$31,460	\$188,605	\$3,379,935	\$186,667	\$31,460	\$155,207	Increase in cost due to additional chilled water scope added the project. Mobilized early February 2025 and demolition ha begun. Project expected to be completed July 2025.
Research II Design	Research II Design	\$4,500,000	(\$4,500,000)	\$0	CF Total:	\$0 \$0	- \$0	\$0	\$0	\$0	\$0	\$0	2025 Legislative Session once it is authorized by the legislature. Auxiliary-funded advanced planning work will proceed to ensure the institution is prepared once the project authorized. Carryforward funding allocated to this project will reallocated to appropriate renovations and deferred
	Total - Carryforward - Large Projects:	\$104,870,422	(\$2,500,000)	\$102,370,422		\$102,370,422	\$31,282,084	\$51,589,039	\$19,499,299	\$19,508,597	\$18,662,043	\$846,554	maintenance

			FCO Project Budget (Estimated	New Projects and Cost	Revised Project	Funding S	ource(s)			Remaining	FCO Budget Estimated Expense	Actuals		
Category P	Project Title/Name	Description	Project Cost)	Revisions	Cost	Source	Amount	Expenditures	Encumbrances	Balance	7/1/24-1/31/25	7/1/24-1/31/25	(Over) / Under	r Comments
State Appropriated F	Projects ^{4,6} ary Renovation Phase II	Renovation of existing library spaces	\$22,400,000	\$0	\$22,400,000	CITF – Total:	\$22,400,000 \$22,400,000	\$8,063,546	\$8,941,953	\$5,394,500	\$6,335,000	\$7,036,254	(\$701,254)	Construction 60% complete. Furniture has been ordered. Project still on track to open in the Fall 2025.
Coll	llege of Nursing Building	College of Nursing Building	\$68,781,430	\$19,353	\$68,800,783	General Revenue (SFRF) Donations PECO CF Parking Auxiliary Total:	\$29,000,000 24,500,000 14,781,430 500,000 19,353 \$68,800,783	\$28,796,449	\$31,771,319	\$8,233,015	\$20,600,000	\$20,462,160	\$137,840	Construction is 67% complete as of March 2025 and substantial completion is still on track for May 2025. Furniture is scheduled for May / June 2025, Owner move-in July 2025, and building opening August 2025.
Education Complex F	Fire Alarm Replacement	Education Complex Fire Alarm Replacement	\$540,616	\$0	\$540,616	General Revenue (SFRF) PECO Total:	\$443,514 97,102 \$540,616	\$540,616	\$0	\$0	\$1,218	\$1,218	\$0	Project is closed.
Discovery & Innovation	Hub - Daytona Campus	Discovery & Innovation Hub - Daytona Campus	\$20,000,000	\$0	\$20,000,000	PECO Total:	\$20,000,000 \$20,000,000	\$0	\$42,289	\$19,957,711	\$0	\$0	\$0	Architect/Engineer selection completed. Programming ongoing.
Crea	ative School for Children	Creative School for Children	\$6,349,900	\$0	\$6,349,900	CITF Total:	\$6,349,900 \$6,349,900	\$16,650	\$0	\$6,333,250	\$58,333	\$16,650	\$41,683	Architect/Engineer contract being finalized.
Recreation & Wellr	ness Center Renovation	Recreation & Wellness Center Renovation	\$4,200,000	\$0	\$4,200,000	CITF Total:	\$4,200,000 \$4,200,000	\$17,850	\$15,039	\$4,167,111	\$26,667	\$17,850	\$8,817	Chilled water project expected to be completed by June 2025. HVAC project is in design.
Stu	udent Union Renovation	Student Union Renovation	\$0	\$5,921,989	\$5,921,989	CITF Total:	\$5,921,989 \$5,921,989	\$0	\$0	\$5,921,989	\$0	\$0	\$0	Reallocation of CITF funds approved by the BOG in September 2024. Architect/Engineer has been selected and contract is being finalized.
Lake Nona Cancer Cente	er Renovation / Remodel	Lake Nona Cancer Center Renovation / Remodel	\$3,850,000	\$0	\$3,850,000	College of Medicine Auxiliary PECO College of Medicine CF Total:	\$2,604,395 798,782 446,823 \$3,850,000	\$749,304	\$1,925,171	\$1,175,525	\$542,499	\$433,698	\$108,801	Construction started January 2024. Expected construction completion September 2025.
		Total - State Appropriated Projects:	\$126,121,946	\$5,941,342	\$132,063,288		\$132,063,288	\$38,184,416	\$42,695,771	\$51,183,101	\$27,563,717	\$27,967,830	(\$404,113)	_
Non-Appropriated P	rojects ^{5,6}													
	to prevent the spread of ugh air filtration systems	HEERF Air Quality Improvement Projects	\$12,063,875	\$0	\$12,063,875	Contracts & Grants _ Total:	\$12,063,875 \$12,063,875	\$11,455,368	\$504,355	\$104,153	\$368,241	\$22,763	\$345,478	Projects are complete and are in financial close-out.
Student Union Root	of and Building Envelope Repairs	Student Union Roof and Building Envelope Repairs	\$2,763,912	(\$188,664)	\$2,575,248	Activity & Svc Fees	\$2,575,248 \$2,575,248	\$2,575,248	\$0	\$0	\$236,124	\$403,565	(\$167,441)	Project is closed.
Roser	n Renovation / Remodel	Rosen Renovation / Remodel	\$12,852,369	\$0	\$12,852,369	Donations Equipment Fees Total:	\$11,352,369 1,500,000 \$12,852,369	\$217,623	\$476,556	\$12,158,190	\$583,333	\$217,623	\$365,710	Advertisement for Construction Manager completed with bids due March 2025 for review. Expecting construction to begin in May or June 2025.
N	lortheast Sector Parking	Northeast Sector Parking	\$2,200,000	\$218,000	\$2,418,000	Parking Auxiliary Total:	\$2,418,000 \$2,418,000	\$105,000	\$98,000	\$2,215,000	\$183,333	\$45,000	\$138,333	Mobilized February 2025. Expected completion June 2025.
West Tower D	Demolition & Renovation	West Tower Demolition & Renovation	\$88,000,000	\$2,000,000	\$90,000,000	DSO - Debt Proceeds Total:	\$90,000,000 \$90,000,000	\$4,245,889	\$66,896,071	\$18,858,040	\$2,833,333	\$2,508,396	\$324,937	Total project cost received approval to increase to \$90M. Construction Manager contract was executed in December 2024. Construction has begun with demolition and piles installation, installation and relocation of utilities taking place.

			FCO Project Budget (Estimated	New Projects and Cost	Revised Project	Funding S	Source(s)			Remaining	FCO Budget Estimated Expense	Actuals		
Category	Project Title/Name	Description	Project Cost)	Revisions	Cost	Source	Amount	Expenditures	Encumbrances	Balance	7/1/24-1/31/25	7/1/24-1/31/25	(Over) / Under	Comments
			\$3,660,035	\$0	\$3,660,035	Athletics Donations	\$3,660,035	\$4 007 700	\$107,100	\$1,655,145	\$130,088	\$89,530	\$40,558	Design work has not restarted. Review of McNamara Cove scope of work is taking place.
		Football Campus Design				Total:	\$3,660,035	\$1,897,790						
		\$47 \$2M		(\$121.502)	\$47,003,564	Utilities Auxiliary	\$14,100,003	\$16,451,716	\$8,231,023	\$22,320,824	\$14,136,560	\$12,675,719	\$1,460,841	This category includes individual projects below the \$2M threshold. Remaining balance of \$22M primarily consists of: -5 utility infrastructure projects totaling \$6M -5 parking lot design and roadway repair projects totaling \$5M -9 housing deferred maintenance projects totaling \$3M -6 IT critical infrastructure upgrades totaling \$3M
						Housing Auxiliary	11,567,918							
			\$47,125,066			Parking Auxiliary	11,513,476							
						Business Services Auxiliary	1,353,444							
	Individual Projects under \$2M					Other Auxiliary	700,000							
						CF	3,738,165							
						Contracts & Grants	3,634,561							
						Activity & Svc Fees	395,998							
						Total:	\$47,003,564	_						
		Total - Non-Appropriated Projects:	\$168,665,257	\$1,907,834	\$170,573,091		\$170,573,091	\$36,948,635	\$76,313,105	\$57,311,352	\$18,471,013	\$15,962,596	\$2,508,417	_
		TOTALS:	\$419,633,145	\$5,789,175	\$425,422,320		\$425,422,320	\$115,168,574	\$172,732,610	\$137,521,137	\$71,053,842	\$67,503,853	\$3,549,989	_

Notes:

1) Education & General (E&G) Operating Projects is a consolidated line item of all FCO projects, as defined in Board reg 14.001, funded from current year E&G operating funds. No individual project funded in whole or in part shall exceed \$1M, per Board reg 9.007(3)(a)1. 2) Carryforward (CF) - Small Projects is a consolidated line item of all FCO projects, with a cost up to \$2M funded in whole or in part from CF funds, pursuant to Board Reg. 14.003(2)(b). Includes sets than 10,000 gross sf. This is a single line inem in the FCO budget. For a list of individual projects, refer to the Carryforward Spending Plans (CFSP). 3) Carryforward (CF) - Large Projects includes any FCO project with a cost up to \$2M funded in whole or in part from CF funds, pursuant to Board Reg. 14.003(2)(c) and expenditure limits described therein. May also be reflected as ne term in the FCO budget. For a list of individual FCO projects and Non-Appropriated Projects. 4) State Appropriated Projects - this category includes all FCO project suiting funds originally appropriated Projects. 4) State Appropriated Projects - this category includes all FCO project suiting funds originally appropriated projects and Non-Appropriated Projects \$2m, pursuant to Board reg. 14.003(12)(d). For the purpose herein, all projects \$2m illion 14.001. These funds the operating budget. Example, PECO (including Sur-or-Digits) and CTF. Reference Board reg 14.003(12)(d). For the purpose herein, all projects \$2m illion 14.001. These funds the operating budget. Example as PECO (including Sur-or-Digits) and CTF. Reference Board reg 14.003(12)(d). For the purpose herein, all projects \$2m illion 14.001. These funds the operating budget. Example as PECO (including Sur-or-Digits) and CTF. Reference Board reg 14.003(12)(d). For the purpose herein, all projects \$2m illion 14.001. The purpose herein. The purpose herein, all projects \$2m illion 14.001. The purpose herein. The pu or less can be consolidated into a single line item.

5) Non-Appropriated Projects - this category includes all university FCO projects that have not directly used funds appropriated by the State. Examples include private donations, athletic revenues, federal grants, housing/parking revenue bonds, etc. Reference Board reg 14.003(2)(e). For the purpose herein, all projects \$2 million or less can be consolidated into a single line item. 6) In light of the definition of "board" (s. 1013.01, F.S.), the requirements of s. 1031.61, F.S., the FCO Budget does not apply to those projects acquired, constructed, and owned by a Direct Support Organization or under a Public Private Partnership.