



Information Update – Purple Line Construction Change Orders

To: Chair and Board of Directors
Through: President/CEO Inez P. Evans
From: Chief Development Officer Jennifer Pyrz, PE
Date: August 9, 2023

PURPLE LINE CONSTRUCTION CHANGE ORDERS

BACKGROUND:

IPTC entered into contract in December 2021 with Crider and Crider, Inc. to construct Package A of the Purple Line Bus Rapid Transit Project and with F.A. Wilhelm Construction Co., Inc. to construct Package B. Original contract award amounts were \$95,662,258.74 for Package A and \$18,187,000.00 for Package B for a combined total of \$113,849,258.74. Construction started in Spring 2022 and will be completed in Summer 2024. Construction is approximately 55% complete.

In December 2021, the Board authorized President/CEO Inez Evans to approve change orders of \$250,000 or less through construction of the Purple Line BRT project. Change orders greater than \$250,000 require board approval. Change orders under the \$250,000 threshold would be brought to the Board as information items. Many of the change orders executed to date have been credits to IndyGo, resulting from value engineering efforts of the Purple Line team. The sum of all change orders executed to date for both Packages A and B are negative, meaning the project holds increased contingency relative to the original construction budget.

To date, the following change orders have been executed on for Package A of the Purple Line project:

Change Order Number	Description	Amount	Date Approved
CCO#1	Voided		
CCO#2	Quantity decreases for various pay items resulting from value engineering	(\$591,778.25)	11/18/2022
CCO#3	Removal of gray MMA from design, additional tree removal, field order related to bus pads	(\$239,473.00)	11/18/2022
CCO#4	Liquidated damages assessment, field order related to streetlights, sanitary sewer revisions, and electric service point changes	(\$45,661.57)	07/01/2022
CCO#5	Various field orders and directives related to utility conflicts, MOT, tree removal, etc.	(\$8,423.13)	02/08/2023
CCO#6	Credit for Builder’s Risk insurance and modification of unit price for Flexamat material	(\$270,000.00)	05/22/2023

Change Order Number	Description	Amount	Date Approved
CCO#7	Various field orders and directives related to utility service, access points, signal / pavement marking modifications, and pothole repairs	\$60,236.56	08/06/2023
TOTAL		(\$1,095,099.39)	

The following change orders have been executed on for Package B of the Purple Line project so far:

Change Order Number	Description	Amount	Date Approved
CCO#1	Credit for Builder's Risk insurance	(\$25,689.00)	11/18/2002
CCO#2	Replace water filled jersey barrier with temporary traffic barrier	(\$58,800.00)	07/01/2022
CCO#3	Revisions to work at the terminus station	\$4,566.00	07/01/2022
CCO#4	Removal of redundant pedestrian push buttons and modifications at terminus station for subgrade, etc	\$29,911.00	12/25/2022
CCO#5	Various field orders and directives to adjust quantities, widen ramp wall, replace trees, adjust pavement markings, etc	\$11,106.71	03/21/2023
TOTAL		(\$38,905.29)	

RECOMMENDATION:

Receive the report.

Jennifer Pyrz
Chief Development Officer